

TEST SHEET: aquatherm® SHT

Description of the Installation

Address:

.....

.....

Type of Installation:

.....

Pipe Lengths:

Ø 16mm.....m

Ø 20mm.....m

Ø 25mm.....m

Time testing started:

Time testing finished:

Test period:

(minutes)

Client:

.....

.....

.....

Contractor:

.....

Date:

Declaration:

I declare that I have installed the above product in accordance with aquatherm specifications with no brand mixing.

Signature: _____

Preliminary test

Test pressure – 15 bar

1. Test pressure 15 bar 30 minutes
2. Pressure drop after 30 minutes max 0.6 bar.
3. Result pressure test

Note:

When testing with aquatherm® SHT pipes that are joined to fusiotherm®, the fusiotherm® test is to be used for both systems.

Result preliminary test:

The test is to be conducted as a continuous test at 15 bar with the three steps noted above.

If leakage occurs, please replace the part and re-start the testing procedure.

The test is complete and acceptable when the above has been undertaken and no leaks are present.

Finally, complete all parts for the test sheet and return a copy to:

Aquatherm NZ Ltd
PO Box 99 393
Newmarket, Auckland
Or Fax: 09 570 7206

Installer #: _____

aquatherm® NZ Ltd must receive this information within 3 months of the installation for the warranty to be valid. Please consult with your local area Council as they may require a copy of the test results for their records.