Test record - fusiotherm®-pipe installation

Description of the installation

Place: _____

Object: _____

Pipe-lengths:

Ø 16 mm	_____	m
Ø 20 mm	_____	m
Ø 25 mm	_____	m
Ø 32 mm	_____	m
Ø 40 mm	_____	m
Ø 50 mm	_____	m
Ø 63 mm	_____	m
Ø 75 mm	_____	m
Ø 90 mm	_____	m
Ø 110 mm	_____	m
Ø 125 mm	_____	m
Ø 160 mm	_____	m
Ø 200 mm	_____	m
Ø 250 mm	_____	m

Highest point: _____ m

(over manometer)

Start of the test: _____

End of the test: _____

Test period: _____

Client: _____

Contractor: _____

Place: _____

Date: _____

_____

Stamp / Signature

Preliminary test

max. working pressure x 1.5 _____ bar

Pressure drop after 30 minutes: _____ bar

(max. 0.6 bar)

Result preliminary test: _____

Principal test

Working pressure: _____ bar

(Result preliminary test)

Pressure after 2 hour: _____ bar

(max. 0.2 bar)

Result principal test: _____

Final test*

1. Working pressure 10 bar: _____ bar

   at least 2 minutes, then

   Working pressure 1 bar: _____ bar

   at least 2 minutes
2. Working pressure 10 bar: _____ bar

   at least 2 minutes, then

   Working pressure 1 bar: _____ bar

   at least 2 minutes
3. Working pressure 10 bar: _____ bar

   at least 2 minutes, then

   Working pressure 1 bar: _____ bar

   at least 2 minutes
4. Working pressure 10 bar: _____ bar

   at least 5 minutes, then

   Working pressure 1 bar: _____ bar

   at least 5 minutes

* Unpressurize the pipe between each cycle.